

# **DIVISION OF HIGHWAY MONTHLY REPORT**

**June 27, 2022**

## **I. General Operations:**

The weather has finally turned more favorable for construction and maintenance activities. This past month staff performed mowing, crack sealing, asphalt patching, shouldering and trash pickup. We were also actively engaged in paving operations. We completed 3.9 miles of paving along CTH BB and 0.9 mile along CTH C from Bain Station Road to CTH H.

On state highways, we were mainly involved in routine maintenance which include mowing, ditching, crack sealing, shouldering and trash pickup.

## **II. Project Updates:**

### **A. County Projects:**

#### **1. Update - CTH S Project:**

Completion of punch list items is in progress. Contractor is targeting August ending to complete punch list items.

#### **2. CTH K Project – 94<sup>th</sup> CT to UPRR:**

Contractor is making significant progress despite weather challenges due to rain and high temperatures. The construction of the detention basin is complete, installation of storm sewer is in progress and asphalt pavement has been removed at sections where storm sewer will be installed. Traffic along STH 158 has improved significantly, though there are still occasional delays. The project is remains on schedule to be completed by the end of October.

#### **3. CTH Y and CTH A Roundabout (Village of Somers)**

ROW acquisition and the Village's watermain project are now complete, while utility relocation is ongoing. WE Energies utility relocation will necessitate intersection closure for 2-4 weeks beginning the week of July 5<sup>th</sup>. All utility relocation work is scheduled for completion by year-end in preparation for roundabout construction to start in Spring of '23.

#### **4. CTH WG Bridge (Village of Bristol)**

Construction of the bridge sub and super structure are complete. Installation of the guard rail and grading at the approaches at both ends of the bridge are ongoing. Contractor is now on schedule to complete construction in July.

#### **5. CTH U and CTH Q Intersection improvements (Village of Bristol)**

All utility relocation work is now complete. Construction activities continue with major grading and construction of the road base. Electrical cable installation for the signalized intersection at CTH U and CTH Q is scheduled to start next week. Constructor remains optimistic to substantially complete the project in late summer of '22 despite delays caused by inclement weather and utility relocation work.

#### **6. CTH U and CTH C Intersection Improvements (Village of Bristol)**

ROW acquisition is complete, and utility coordination is ongoing. Construction is now projected to start in late '22 due to delays in ROW acquisition and delays in a nearby project at CTH U and CTH Q intersection.

7. **CTH JB Bridge Deck Replacement (Town of Wheatland)**

This project is scheduled to be substantially complete and opened to traffic by July 1st.

8. **CTH MB Bridge Replacement (Town of Paris)**

A public information meeting is scheduled for July 8<sup>th</sup> in preparation for the start of construction on July 18<sup>th</sup>. Targeting substantially completion by September ending.

9. **CTH EZ at Russel Road Roundabout (Village of Pleasant Prairie)**

Kenosha County and Lake County worked jointly to develop an Intergovernmental Agreement (IGA) that outlines each municipality's responsibilities necessary for designing and constructing a roundabout at this intersection to improve traffic safety and flow. The PW Committee will review and formally act on this IGA at its June meeting. The IGA will then proceed to the Finance Committee and County Board for review and approval in July.

**B. FoxConn & Related DOT Projects:**

1. **CTH KR Enhancement Project:**

**Section from CTH H to STH 31:**

Major construction activities are ongoing on the bridges over the railroads and construction of the roadbed between CTH H and 56<sup>th</sup> Avenue is in progress. Project completion remains year end '22 while Spring '23 is targeted for the completion of punch list items.

2. **STH 50 Reconstruction project: 118 Avenue to 43<sup>rd</sup> Avenue**

Construction of the bridge over 76<sup>th</sup> Avenue is almost complete. Major reconstruction activities continue at the intersection of STH 31 with STH 50. The contractor remains focused on target to complete major construction by year end '22.

3. **STH 50 Resurfacing Project: CTH O to STH 12**

Paving of the lower layer of the travel lanes and the median crossing are complete. Ditching and shoulder grading are ongoing in preparation to start paving the upper surface by month end. Substantial project completion is on schedule for late Fall '22.

4. **STH 142 Resurfacing Project: I-94 to CTH J**

Phase I is complete and STH 142 is open to traffic between STH 45 and I-94.

Phase II has commenced, STH 142 is closed between CTH J and STH 45 for milling and resurfacing work. The project is on schedule for completion by September '22.