

# **DIVISION OF HIGHWAY MONTHLY REPORT**

**August 22, 2022**

## **I. General Operations:**

We took advantage of the favorable weather to accomplish a significant amount of routine maintenance work in August. Maintenance activities include but not limited to mowing, brushing, shouldering and trash/debris removal. We were also engaged in paving 3.9 miles along CTH NN from CTH K to STH 75 taking the cumulative total to 8.8 miles of county highway that have been paved this year.

On State highways, in addition to routine maintenance, we were also engaged in a major project that includes milling and resurfacing 0.75 mile of the West Frontage Road from 71<sup>st</sup> Street to CTH K.

## **II. Project Updates:**

### **A. County Projects:**

#### **1. Update - CTH S Project:**

Contractor is projecting to complete punch list items by weekend of September 2<sup>nd</sup>.

#### **2. CTH K Project – 94<sup>th</sup> CT to UPRR:**

Storm sewer work is substantially complete and the contractor is actively engaged in major grading work. The project is on schedule to be completed at the end of October.

#### **3. CTH Y and CTH A Roundabout (Village of Somers)**

We Energies Electric relocation work is ongoing in anticipation to be completed by the end of September. Other utility relocation work will follow We Energies Electric in order to attach their cables on We Energies poles. Our goal is to ensure that all utility relocation work is complete by year end or at least prior to the start of construction in early spring of '23.

#### **4. CTH U and CTH Q Intersection improvements (Village of Bristol)**

Storm sewer work is substantially complete and the contractor is currently focused on grading and electrical installation. Contractor remains optimistic to substantially complete the project in late summer of '22 despite delays caused by inclement weather and utility relocation work.

#### **5. CTH U and CTH C Intersection Improvements (Village of Bristol)**

The design consultant is working on finalizing plan details. This work will only start when the project at CTH U and CTH Q is complete. We are leaning towards starting this project next year because it will be too late in the year to start a project by the time when CTH U and CTH Q intersection project is complete.

#### **6. CTH MB Bridge Replacement (Town of Paris)**

Major construction activities are scheduled to be complete by weekend of August 28<sup>th</sup> which will be followed by site restoration. The contractor is ahead of schedule and projecting to substantially complete the project by first week of September versus September ending.

#### **7. CTH EZ at Russel Road Roundabout (Village of Pleasant Prairie)**

The proposed Intergovernmental Agreement (IGA) has been signed by the County and has been sent to Lake County to complete the execution of the contract document. We will keep the committee updated as this project evolves.

## **B. FoxConn & Related DOT Projects:**

### **1. CTH KR Enhancement Project:**

#### **Section from CTH H to STH 31:**

The construction is close to being substantially complete as most of the major construction work is complete. The signal at CTH EA and CTH KR is scheduled to be activated by weekend of August 26<sup>th</sup>. Project completion remains year end '22 while Spring '23 is targeted for the completion of punch list items.

### **2. STH 50 Reconstruction project: 118 Avenue to 43<sup>rd</sup> Avenue**

Major reconstruction activities +continue at the intersection of STH 31 with STH 50. The contractor remains focused on target to complete major construction by year end '22.

### **3. STH 50 Resurfacing Project: CTH O to STH 12**

Major paving and shouldering are complete while pavement marking is in progress. The project is on schedule to be substantially complete by Fall '22.