



COUNTY OF KENOSHA

Department of Public Works & Development Services
Shelly Billingsley, Director

Matthew J. Collins
Director, Division of Parks
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
Office: (262) 857-1850
Fax: (262) 857-1885

Public Works/Facilities Committee Parks Division Status Report for November 2022

Bristol Woods Park:

- **ADA Accessibility to Bristol Woods Park Trails:** Access Ability WI has accepted the Pringle Nature Center's application to request a lease agreement to offer a modified wheelchair to increase accessibility to hiking trails through Bristol Woods Park and other parks throughout Kenosha County. The next steps include a "try me" activity and finalizing a MOU between parties.

Kenosha County Veterans Memorial Park Restroom Pavilion & Memorial Shelter

- **Project Budget:** \$1,124,500
- **Current Phase:** Construction
- **Engineer/Contract:** Partners in Design/\$36,500
- **Contractor/Contract:** Camosy Construction/\$951,575
- **Current Phase Status/Target Completion:** 20% - TBD
- **Project Overview:**
Aesthetic concerns with the concrete walls of the restroom facility has delayed progress to the restroom facility and the Army shelter. The county along with the contractor have agreed to a third party forensic concrete engineering firm to assess the "root cause" and solutions to these issues prior to proceeding with the project.

Old Settlers Park Band Shelter

- **Project Budget:** \$200,000
- **Current Phase:** Construction
- **Engineer/Contract:** Kueny Architects/\$7,150
- **Contractor/Contract:** Absolute Construction/\$171,000
- **Current Phase Status/Target Completion:** 10% - Winter, 22'
- **Project Overview:** Contractor excavated the site and poured the concrete piers for the band shelter. Project is on schedule, but pending weather as project moves into winter conditions.

Petrifying Springs Park Playground #4

- **Project Budget:** \$331,000
- **Current Phase:** Construction
- **Engineer/Contract:** SmithGroup/\$31,600
- **Contractor/Contract:** CK Contractors/\$42,856
MN-WI Playground/\$190,106
Misc. materials: \$35,358
- **Current Phase Status/Target Completion:** 85% - Fall, 22'
- **Project Overview:**
Playground equipment and landscaping was installed in November. Drainage stone and playground surfacing to occur in early December.

Pringle Nature Center: See attached report.

UW-Parkside & Petrifying Springs Park Comprehensive Trail Plan

- **Project Budget:** \$200,000
- **Current Phase:** Construction
- **Engineer/Contract:** Westbrook/\$23,130
- **Contractor/Contract:** MudTech/\$50,886
Wheeler/80,555
Misc. materials/expenses: \$16,798
- **Current Phase Status/Target Completion:** 95%/December '22
- **Project Overview:**
Final trail preparation and Carsonite post installation have been completed. Parks operations is finalizing the completion of two small footbridges along the rustic river trail prior to officially opening the new trail network.

Upcoming Events:

November/December/January

- Saturdays (throughout winter) – Kenosha Public Market, Kemper Center
- 11/26/22 – Gallery of Trees Opening Night, Kemper Center
- 12/17/22 – Pringle Nature Center Winter Solstice Night Hike, Bristol Woods Park
- 1/14/23 - im Scnee festsitzen and Gefrorener Hund Trailauf trail run, Bristol Woods Park