



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Kenosha County Crews

County Highways: Highway crew were engaged in summer maintenance activities that include mowing, brushing, shouldering, crack sealing and garbage pickup. We completed 2.6 miles of paving along CTH KD from CTH F to STH 50. Highway crew are currently paving CTH O from CTH F to STH 50. This section of CTH O is scheduled to be completed by the end of June.

State Highways: In addition to regular maintenance on State highways, the County completed a major pilot concrete repair project on the southbound bridge approach slab on an I-94 bridge over STH 158. DOT is currently monitoring the performance of the approach slab. The Department intent is for the county to start repairing all the damaged approach slabs along I-94 corridor if this project successfully meets DOT expectations.

County Contracted Projects

CTH K: 94th Court to Union Pacific Railroad (UPRR)

Project Overview: CTH K is closed between Canadian Railroad tracks and CTH H to allow Canadian Pacific Railroad to complete railroad work on the railway tracks while the contractor also complete paving work in the section of the highway abutting the railroad tracks.

Timeframe: Major construction activities resumed on June 16th with anticipated completion by the end of July.

CTH Y and CTH A Roundabout (Village of Somers)

Project Overview: All major construction work is complete; restoration work is ongoing and pavement marking is scheduled to take place after restoration work is complete. Despite of the contractor working ahead of schedule, he is still experience delivery delays for streetlight poles which has the potential of delaying the project beyond contractual end date. The project team is working on alternative majors to temporary lit the roundabout so that roundabout can be open on schedule.

Timeframe: Project is on schedule with completion anticipated in late Fall of 2023.

CTH U and CTH Q Intersection Improvements (Village of Bristol)

Project Overview: Construction work resumed last week, paving of the shared use path is complete, landscaping on the center median is also complete while restoration and construction of the concrete ramps are in progress.

Timeframe: Construction is currently expected to be substantially complete by the end of July.



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

CTH U and CTH C Intersection Improvements (Village of Bristol)

Project Overview: HSA is combining all proposed construction work in the area into one project and rebid the project. HSA goal is to obtain cost-effective bid prices and to complete the construction in 2023. The County is supportive and would facilitate the process to ensure completing the project in 2023.

Timeframe: The developer's goal is to complete construction in summer of 2023.

CTH EM Resurfacing: Stateline to CTH Z (Village of Twin Lakes)

Project Overview: Major storm sewer work is complete; paving is ongoing which will be closely followed by restoration and pavement marking. Contractor is working towards opening the highway prior to July 4th.

Timeframe: Project completion is anticipated by mid-July due to delay in material delivery.

State Contracted Projects

STH 50 Reconstruction Project: 118th Avenue to 43rd Avenue

Project Overview: The project is scheduled to be substantially complete by end of June after the turn on of the traffic signals.

Timeline: Project completion is anticipated by Fall of 2023.

STH 50: Paddock Lake East of 236th Avenue (Lane Closures)

Project Overview: The project is progressing well with a few traffic flow challenges.

Timeline: Construction activities scheduled to be substantially complete in Fall of 2023.