



COUNTY OF KENOSHA

Department of Public Works & Development Services Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works /Facilities Committee Status Report for November 2019

- **Anderson Arts Center(AAC) Preservation Project**
 - HVAC start up and commissioning complete. Punch list and training forthcoming
 - Window and shutter restoration complete.
 - East half of roof elevation work is complete. West half is 90% complete
 - New toilet rooms are complete
 - Project completion scheduled for November, barring excessive rains
- **Ceremonial Courtroom Restoration Scoping Project**
 - The architect will compile a report on scope and estimated costs of restoration
 - KC and the architect are exploring sources of public and private grant funding
- **Joint Services (JS) Evidence Area Renovation**
 - Assisting JS with the design of the Evidence Area Renovation Project
 - Bid documents released on Oct. 31st
 - Bids due on Nov. 21st
 - Preliminary cost estimates are \$980K to \$1.2M
 - Project construction is scheduled for 2020