

DIVISION OF HIGHWAY MONTHLY REPORT

November 4, 2019

I. General Operations:

General maintenance operations were significantly hampered last month because of wet working conditions. The Division has completed all contract municipality projects and is working to wrap-up a few DPW projects. The crew is engaged in preparing our fleet for winter-maintenance operations with completion targeted for the end of the month. The crew also continues to carry out routine highway maintenance that includes but is not limited to brushing, trash pickup, shouldering, ditching and general pavement spot repair.

In addition to routine State highway maintenance, the crew continues to spot-repair sections of STH 31 and STH 50. There is also a drainage/pavement repair scheduled in early November near the intersection of STH 83 and CTH AH, weather permitting.

II. Project Updates:

A. County Projects:

1. CTH S Project:

a. Phase 1 - STH 31 to CTH H:

- The ROW acquisition is complete except for one property which will be acquired through litigation.
- Demolition of buildings on acquired properties is ongoing and is scheduled to be completed in February of 2020.
- The phase of the project is scheduled to be advertised on November 5, 2019 and bid opening is planned for December 12, 2019.
- Construction is scheduled to start spring/summer of 2020.

b. Phase 2 - CTH H to I-94:

- ROW acquisition is complete except for two properties that will be acquired through litigation.
- Four of 16 buildings remain to be demolished, all demolition is targeted to be complete in February 2020.
- Advertisement of bids is tentatively scheduled for April of 2020.
- Construction is still scheduled to start spring/summer of 2020.

2. CTH F Realignment Project:

- The design team plans to submit final plans, specifications and estimates to the Department for a final review and to provide authorization to advertise the project for bidding, when?
- ROW acquisition is scheduled to be completed by mid-November, two weeks behind schedule.
- Demolition of buildings on acquired properties is targeted to be completed by year-end.
- Bid advertisement is scheduled for March 2020.
- Construction to start by June of 2020.
- The County met with the Randall Town Board and Randall Plan Commission to provide an overview of the draft Intergovernmental Agreement (IGA) on 10-24-19. The Board voted to support the IGA negotiation process and will begin legal review. We'll work to schedule a

similar meeting with the Village of Twin Lakes and will also target getting the remaining MOU's out to the remaining area property owners in November.

3. CTH K Project – CTH H to UPRR:

- The design team continues to work with FEMA to relocate the Pike Creek.
- ROW acquisition is on schedule with completion targeted at end of January 2020.
- Utility companies are submitting work plans for review and approval. Utility relocation work is scheduled to start by mid-November.
- The City and the County continue to discuss stormwater, utility relocation and funding options – all of which need to be resolved to determine a project schedule.

B. FoxConn & Related DOT Projects:

1. CTH KR Enhancement Project:

a. Section I-94 to CTH H:

The paving of proposed three eastbound lanes on the south side of CTH KR is nearly complete. The project is roughly one month behind schedule due to wet field conditions. The completion of the 6-lane of CTH KR from I-94 to CTH H is still targeted at the end of 2019.

b. Section CTH H to STH 31:

The design team is fine-tuning the design and attempting to address some of the citizen's stormwater drainage concerns. Our ROW acquisition is progressing on schedule and construction is still targeted to begin in the fall of 2020.