



COUNTY OF KENOSHA

Department of Public Works & Development Services Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works /Facilities Committee Status Report for June 2020

- **Anderson Arts Center(AAC) Preservation Project**

- Targeting end of June for completion of landscaping
- Warranty repairs of the garden wall stucco began in April. Targeting July completion

- **Ceremonial Courtroom Restoration Scoping Project**

- The architect will compile a report to include scope and estimated costs of restoration
- KC and the architect are exploring sources of public and private grant funding
- All activities continue under CDC guidelines
- Molds were created from intact plaster details, and new details were created and installed
- Stain glass panels were removed, and plaster removal techniques were tested
- A study was performed to determine if acoustical plaster is needed
- Benchmark detail painting in-process
- Targeting early July to have a “walk-thru” before re-installing the acoustic ceiling
- Targeting the end of July for project completion

- **Joint Services (JS) Evidence Area Renovation**

- Assisting JS with the Evidence Area Renovation Project
- Construction continues under CDC guidelines
- Substantial completion scheduled for August

- **District Attorney/Juvenile Intake Move and Remodel**

- Drawings and specs were completed. Bid was released on April 24th
- Bids will be received on May 28th
- Substantial completion scheduled for September