



COUNTY OF KENOSHA

Department of Public Works & Development Services

Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works/Facilities Committee Status Report for August 2020

- **Ceremonial Courtroom Restoration Scoping Project**
 - The architect will compile a report to include scope and estimated costs of restoration
 - KC and the architect are exploring sources of public and private grant funding
 - All activities continue under CDC guidelines
 - Molds were created from intact plaster details, and new details were created and installed
 - Stain glass panels were removed, and plaster removal techniques were tested
 - A study was performed to determine if acoustical plaster is needed
 - Benchmark restoration painting was completed on June 26, as scheduled
 - The restored skylight stain glass panels were installed on June 24, as scheduled
 - The drop ceiling won't immediately be reinstalled to enable scheduled viewings.
 - The drop ceiling will remain open through July, and perhaps later, depending on AC system's ability to keep the room cool
 - Walk-throughs of the restored areas were conducted on July 6th, 16th and 21st
 - Future walk-throughs will be scheduled as needed

- **Joint Services (JS) Evidence Area Renovation**
 - Assisting JS with the Evidence Area Renovation Project
 - Construction continues under CDC guidelines
 - Substantial completion scheduled for late August

- **District Attorney/Juvenile Intake Move and Remodel**
 - Low bidder, Rasch Construction was awarded contract.
 - Construction is scheduled to begin on August 4th
 - Substantial completion is expected in November

- **KCJC Window Replacement/Water Infiltration Mitigation Project**
 - Working with the architect to confirm all sources of water infiltration
 - Targeting execution for this Fall