



COUNTY OF KENOSHA

Department of Public Works & Development Services

Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works/Facilities Committee Status Report for March 2021

- **District Attorney/Juvenile Intake Move and Remodel**
 - Low bidder, Rasch Construction was awarded contract
 - Construction started on August 10th
 - Construction was put on hold on August 24th
 - Construction resumed on September 14th
 - Project scope changed to include enhanced security needs
 - Moving of Juvenile Intake completed on schedule Nov. 20th
 - Moving of District Attorney completed on schedule February 5th
 - All interior construction work scheduled to be completed by March 12th
 - Enhanced security exterior windows and doors specifications development in process

- **KCAB Lobbies Security Modifications**
 - Currently developing drawings and specs
 - Targeting bid advertisement in July
 - Targeting construction start for August

- **Civic Center Campus Demolition Project**
 - Scope includes demolition of 3 buildings west of KCAB
 - Project will prep area for parking lot construction
 - Pre-Bid walkthrough completed on February 17th
 - Bids due on March 3rd
 - Targeting project for April/May

- **Projects Later in 2021**
 - KCDC HVAC replacements
 - Currently developing drawings and specs
 - Civic Center Campus - Construct Parking Lot
 - Currently developing drawings and specs
 - KCDC Lobby Security Upgrades
 - Drawings and specs to be developed
 - PSB Renovate Men's locker room
 - Drawings and specs to be developed