



COUNTY OF KENOSHA

Department of Public Works & Development Services

Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works/Facilities Committee Status Report for June 2021

- **KCAB-Molinaro Security Modifications**
 - KCAB/PSB/Courthouse window & door replacement bids received on June 2
 - Currently evaluating bids
 - Targeting completion for July 30
 - Enhanced security transaction windows and doors specifications development in process
 - Targeting bid advertisement in September and construction start for October

- **Civic Center Campus Demolition Project**
 - Scope includes demolition of 3 buildings west of KCAB
 - Project will prep area for parking lot construction
 - Guelig Waste Removal was the low bidder
 - Started demo June 2. Completion scheduled for the end of June

- **Civic Center Campus - Design & Construct Parking Lot**
 - Currently developing drawings and specs
 - City performing final design review
 - Completed the process necessary to combine 7 parcels into one
 - We Energies to relocate utilities the week of June 21

- **KCDC HVAC Replacements Phase 1**
 - Released bid on May 4
 - Bids received on June 2. Currently evaluating bids
 - Targeting a September 15 start date

- **Kemper Water Infiltration Repairs**
 - Released bid on March 26
 - Bids received on April 29
 - Pre-construction meeting held with Berglund Construction
 - Targeting starting work in late August