



# COUNTY OF KENOSHA

Department of Public Works & Development Services

Frank Martinelli, Project Manager  
Facilities Division  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1869  
Fax: (262) 857-1885

## Public Works/Facilities Committee Status Report for January 2022

- **KCAB-Molinaro Security Modifications**
  - KCAB and Courthouse door replacements are scheduled for Dec. 6<sup>th</sup> through Jan. 7<sup>th</sup>.
  - Hardening of KCAB exterior windows and doors is scheduled for Dec. 9<sup>th</sup> through Jan. 7<sup>th</sup>.
  - Work to construct KCAB enhanced security transaction counters by Bukacek Construction is scheduled to begin in April, and completion is scheduled for June.
  
- **Civic Center Campus - Design & Construct Parking Lot**
  - The resurfaced “Madrigrano” lot was opened on Dec. 20th. The new lot is substantially complete, but the delivery of lights has been delayed - tentative delivery is now January 14<sup>th</sup>. Fence installation and balance of landscaping to be completed in Spring.
  
- **KCDC HVAC Replacements Phase 1**
  - Construction is scheduled to start the end of January and be complete by the end of March.
  
- **Kemper Water Infiltration Repairs**
  - 2021 construction phase was completed Dec. 6th
  - 2022 construction phase bidding documents scheduled to be released by the end of January.
  
- **KCDC HVAC Replacements Phase 2**
  - Design, engineering and specification process has been initiated
  
- **KCC Renovation Project**
  - Design, engineering and specification process kick-off meeting scheduled for January 14<sup>th</sup>.