



COUNTY OF KENOSHA

Department of Public Works & Development Services

Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works/Facilities Committee Status Report for March 2022

- **KCAB-Molinaro Security Modifications**
 - KCAB and Courthouse door replacements are complete. Working on punch list.
 - Work to construct KCAB enhanced security transaction counters by Bukacek Construction is tentatively scheduled to begin in March 17th, and completion is scheduled for August.
- **Civic Center Campus - Design & Construct Parking Lot**
 - The resurfaced “Madrigrano” lot was opened on Dec. 20th. The new lot is substantially complete, and the lights are tentatively scheduled to be installed on March 4th. The balance of landscaping will be completed in Spring.
- **Kemper Water Infiltration Repairs**
 - 2022 construction phase bidding documents were released on February 16th. Bids are due March 17th.
- **KCDC HVAC Replacements Phase 1**
 - Construction started on January 25th and is scheduled to be complete by the end of April.
- **KCDC HVAC Replacements Phase 2**
 - Design, engineering and specification process moving forward.
- **KCDC Lobby Security Enhancements**
 - Design kick-off meeting held on January 24. Updated cost estimates are higher than project budget. Currently evaluating options to reduce project scope or identify funds that could be transferred to the project budget.
- **KCC Renovation Project**
 - Design, engineering and specification process moving forward.