

# **DIVISION OF HIGHWAY MONTHLY REPORT**

**July 25, 2022**

## **I. General Operations:**

The weather in July was generally favorable for construction and maintenance activities despite of occasional high temperatures. Maintenance activities were generally focused on mowing, brushing, tree trimming, shouldering, trash/debris removal, culvert repair and painting of railroad crossings, stop bars and traffic symbols. We were also engaged in paving local roads for the Town of Wheatland as well as asphalt patching in Walworth County.

Routine maintenance activities on State highways were generally focused on concrete repairs at various locations, pothole patching, mowing, brushing, trash pickup and removing debris on state highways.

## **II. Project Updates:**

### **A. County Projects:**

#### **1. Update - CTH S Project:**

Completion of punch list items is in progress. Contractor is targeting August ending to complete punch list items.

#### **2. CTH K Project – 94<sup>th</sup> CT to UPRR:**

The contractor continues to make significant progress installing storm sewer, sanitary sewer as well as preparing the site to start major grading work. The public seems to be used to the traffic pattern due to construction area and are getting around the project area with little or no delays. The project is currently on schedule to be complete by the end of October.

#### **3. CTH Y and CTH A Roundabout (Village of Somers)**

We Energies Gas relocation work is complete while We Energies Electric is scheduled to start next week. All other utility relocation work would be completed after We Energies Electric relocation work. All utility relocation work is scheduled for completion by year-end in preparation for roundabout construction to start in Spring of '23.

#### **4. CTH WG Bridge (Village of Bristol)**

This project is complete and the bridge is now open to traffic.

#### **5. CTH U and CTH Q Intersection improvements (Village of Bristol)**

Construction of the road base along the widened section of the highway is complete, installation of storm sewer and sanitary sewer are ongoing and electrical installation at CTH U and CTH Q is scheduled to start next week. Constructor remains optimistic to substantially complete the project in late summer of '22 despite delays caused by inclement weather and utility relocation work.

#### **6. CTH U and CTH C Intersection Improvements (Village of Bristol)**

ROW acquisition is complete, and utility coordination is ongoing. Construction is now projected to start in late '22 due to delays in ROW acquisition and delays in a nearby project at CTH U and CTH Q intersection.

7. **CTH JB Bridge Deck Replacement (Town of Wheatland)**

This project is complete and the bridge is currently open to traffic.

8. **CTH MB Bridge Replacement (Town of Paris)**

Public information meeting was held on July 8<sup>th</sup> and construction is scheduled to start on July 25<sup>th</sup>, 2022, Contractor is targeting substantially completion by September ending.

9. **CTH EZ at Russel Road Roundabout (Village of Pleasant Prairie)**

The proposed Intergovernmental Agreement (IGA) between Lake County and Kenosha County was approved by the Finance Committee and the County Board. Kenosha County will be signing the IGA which will be forwarded to Lake County to complete the execution of the document. Both Counties are targeting August ending to complete the execution of the IGA.

**B. FoxConn & Related DOT Projects:**

1. **CTH KR Enhancement Project:**

**Section from CTH H to STH 31:**

The construction of the bridges over Union Pacific and Canadian Pacific are complete, the construction of the road base is also complete and the concrete pavement paving is ongoing. Project completion remains year end '22 while Spring '23 is targeted for the completion of punch list items.

2. **STH 50 Reconstruction project: 118 Avenue to 43<sup>rd</sup> Avenue**

Construction of the bridge over 76<sup>th</sup> Avenue is almost complete. Major reconstruction activities continue at the intersection of STH 31 with STH 50. The contractor remains focused on target to complete major construction by year end '22.

3. **STH 50 Resurfacing Project: CTH O to STH 12**

Paving of the upper surface on the outside lanes are complete while paving of the inner lanes are scheduled to start the week of July 28<sup>th</sup>. The project is on schedule for substantial completion by late Fall '22.

4. **STH 142 Resurfacing Project: I-94 to CTH J**

This project is complete and the highway is open to traffic