



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

## Public Works / Facilities Committee Highway Division Status Report September 2022

### Kenosha County Crews

County Paving: About 1.6 mile of paving was completed along CTH W from CTH F to just south of the County Fair Ground's southern entrance.

State Paving: We completed 0.75 mile of resurfacing of the West Frontage Road from 71<sup>st</sup> Street to CTH K.

### County Contracted Projects

#### **CTH S: I -94 to Brumback Road**

Project Overview: Contractor is working on punch list items.

#### **CTH K: 94<sup>th</sup> Court to Union Pacific Railroad (UPRR)**

Project Overview: Contractor is making significant progress despite losing some workdays due to major rain events. Crushing of removed pavement, major grading of the road base and installation of curb and gutter are in progress.

Timeframe: Estimated Completion end of October (weather dependent)

#### **CTH Y and CTH A Roundabout (Village of Somers)**

Project Overview: We Energies Electric and other utility relocation work is in progress in anticipation to complete all utility work by end of 2022.

Timeframe: Construction anticipated in spring of 2023.

#### **CTH U and CTH Q Intersection Improvements (Village of Bristol)**

Project Overview: Janko, the developer, is funding the entire project including any additional costs that may occur during the life of the project. Major grading and installation of curb and gutter are ongoing.

Timeframe: Construction is anticipated to be substantially complete by the end of November 2022.



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

## **CTH U and CTH C Intersection Improvements (Village of Bristol)**

**Project Overview:** The project is currently in the design phase. This work will only begin upon the completion of the construction of CTH U and CTH Q intersection project.

**Timeframe:** Construction is anticipated to be begin in the summer of 2023.

## **CTH MB Bridge Replacement (Town of Paris)**

**Project Overview:** The project is substantially complete except for paving over the bridge. The highway is currently open to traffic.

**Timeframe:** Project is anticipated to complete by mid-October with Kenosha County crews.

## **CTH EZ at Russel Road Roundabout (Village of Pleasant Prairie)**

**Project Overview:** It is the department's understanding that Lake County Board has approved the IGA and Lake County is in the process of executing the document and forwarding a copy to Kenosha County.

**Timeframe:** Anticipate receiving the copy in the upcoming weeks.

## **State Contracted Projects**

### **CTH KR Enhancement Project**

**Project Overview:** Project is complete, and highway is open to traffic. The County is currently in the process of completing inspections and compiling punch list items.

### **STH 50 Reconstruction Project: 118<sup>th</sup> Avenue to 43<sup>rd</sup> Avenue**

**Project Overview:** Major reconstruction activities continue at the intersection of STH 31 (Green Bay Road) and STH 50.

**Timeline:** Contractor remains focused to complete major construction by the end of 2022.

### **STH 50 Resurfacing: CTH O to STH 12**

**Project Overview:** Project is complete, and highway is open to traffic.



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

## **STH 83: Just South of STH 50**

**Project Overview:** This project consists of highway improvements required for the construction of access to Kwik Trip and Culvers located on the west side of STH 83 just south of STH 50. STH 83 is still closed.

**Timeline:** Project is anticipated to be complete by mid-October 2022.

## **STH 50: Paddock Lake East of 236<sup>th</sup> Avenue (Lane Closures)**

**Project Overview:** Project consists constructing the median crossovers in preparation for traffic switch next year during the reconstruction of STH 50 from 256<sup>th</sup> Ave to 234<sup>th</sup> Avenue.

**Timeline:** This project Phase is anticipated to be complete by mid-November 2022.