



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Kenosha County Crews

County Highways: We are fully prepared for winter operations.

State Highways: We also engaged in salting and preventive maintenance on State highways.

County Contracted Projects

CTH S: I-94 to Brumback Road

Contractor has completed all work on the punch list. The highway is open to traffic and project is considered complete closed.

CTH K: 94th Court to Union Pacific Railroad (UPRR)

Project Overview: The project is substantially complete except for a small section across the Canadian Pacific Railroad (CPRR) tracks. Delay in completing this section of CTH K is due to delays in railroad material supply. The contractor received the permit on Nov. 17th to perform work within CPRR right-of-way. This section will be completed in Spring of 2023. The highway is currently open to traffic with only two lanes open across the CPRR tracks.

Timeframe: The project completion with punch list items is rescheduled to Spring of 2023. (weather dependent)

CTH Y and CTH A Roundabout (Village of Somers)

Project Overview: Utility relocation work is advancing on schedule so far in anticipation to complete all utility work by end of 2022.

Timeframe: Construction of the Roundabout is anticipated to begin in Spring of 2023.

CTH U and CTH Q Intersection Improvements (Village of Bristol)

Project Overview: Major road work is complete, and the intersection is open to traffic. Trail construction and site restoration will be completed in Spring of 2023.

Timeframe: Due to shortages of labor/work force, construction is currently being anticipated to be substantially complete in Spring of 2023.

CTH U and CTH C Intersection Improvements (Village of Bristol)

Project Overview: The project is currently in the design phase. This work will only begin upon the completion of the construction of CTH U and CTH Q intersection project.

Timeframe: Construction is anticipated to be begin in the summer of 2023.



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

State Contracted Projects

CTH KR Enhancement Project

Project Overview: Project is substantially complete; the contractor is working on punch list items.

Timeline: Punch list items are anticipated to be complete in Spring of 2023.

STH 50 Reconstruction Project: 118th Avenue to 43rd Avenue

Project Overview: Major reconstruction activities continue east of the intersection at STH 31 (Green Bay Road) and STH 50.

Timeline: The completion of this project has been rescheduled to summer of 2023.

STH 83: Just South of STH 50

Project Overview: The project is complete, and the intersection is open to traffic.

STH 50: Paddock Lake East of 236th Avenue (Lane Closures)

Project Overview: Construction of the cross overs at both ends of the project limits are complete. STH 50 is fully open to traffic.

Timeline: Major construction work is scheduled to start in Spring of 2023.