



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

## Kenosha County Crews

**County Highways:** Several winter storms were recorded in February that led to significant snow and deicing operations. One major crash was reported on the interstate while a few traffic incidents occurred along county highways with no major injuries nor property damage. In addition to the winter maintenance operations, County crew were also engaged in routine maintenance which include but not limited to crack sealing, brushing, shouldering, potholes repairs and trash pickup.

**State Highways:** County crew completed a major concrete pothole repair along STH 31 between CTH S and CTH KR. We were also engaged in general routine highway maintenance which includes brushing, mowing, shouldering and trash/debris removal.

## County Contracted Projects

### **CTH K: 94<sup>th</sup> Court to Union Pacific Railroad (UPRR)**

**Project Overview:** Canadian Pacific Railroad (CPRR) work has been rescheduled to start and be completed during spring break to minimize impacts to school traffic. The highway will remain opened to one lane in each direction at the CPRR.

**Timeframe:** Major construction activities shall resume in June of 2023 with anticipated completion by the end of July.

### **CTH Y and CTH A Roundabout (Village of Somers)**

**Project Overview:** Project kick-off is to be held in early March of 2023 to develop a comprehensive project schedule. Utility work is on schedule to be completed by May of 2023.

**Timeframe:** Construction is anticipated to start in spring with completion scheduled in the Fall of 2023.

### **CTH U and CTH Q Intersection Improvements (Village of Bristol)**

**Project Overview:** The project is currently in winter shutdown.

**Timeframe:** Construction is currently expected to be substantially complete in Spring of 2023.

### **CTH U and CTH C Intersection Improvements (Village of Bristol)**

**Project Overview:** One bid was received on January 25, 2023. Stakeholders are reviewing the bid to determine how to proceed with the project. Utility coordination is in progress and on schedule to be complete by the end of March.

**Timeframe:** Construction is anticipated to be begin in the summer of 2023.



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

## **CTH EM Resurfacing: Stateline to CTH Z (Village of Twin Lakes)**

**Project Overview:** Public information meeting was held on February 20<sup>th</sup>, the contractor started construction activities on March 1<sup>st</sup>.

**Timeframe:** Construction is anticipated to start early March with anticipated completion in mid-June

## **CTH W Resurfacing: Stateline to CTH C (Village of Salem Lakes and Town of Randal)**

**Project Overview:** A well-attended second Public Involvement Meeting was held on February 7<sup>th</sup>. Citizen comments were documented and will be incorporated into the plans.

**Timeframe:** Design is scheduled to be complete by the end of 2023 while construction is expected to occur in 2024.

## **2023 Culvert Replacement: Various locations in the County**

**Project Overview:** Project is progressing on schedule despite challenges caused by inclement weather. Four of the six culverts have been replaced. Weather permitting, the project will be completed on schedule, the week of February 27<sup>th</sup>.

**Timeframe:** Project is on schedule to be completed by March 3<sup>rd</sup>, weather permitting.

## **State Contracted Projects**

### **STH 50 Reconstruction Project: 118<sup>th</sup> Avenue to 43<sup>rd</sup> Avenue**

**Project Overview:** The project is on winter shutdown with minimal construction activities such as electrical and storm sewers progressing.

**Timeline:** Project completion is anticipated by Fall of 2023.

### **STH 50: Paddock Lake East of 236<sup>th</sup> Avenue (Lane Closures)**

**Project Overview:** Project is on winter shutdown.

**Timeline:** Construction is anticipated to resume in Spring of 2023 with construction activities scheduled to be substantially complete in Fall of 2024.