



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Kenosha County Crews

County Highways: Highway crew are currently engaged in summer maintenance activities that include mowing, brushing, shouldering, crack sealing and garbage pickup. Asphalt paving program started the second week of May and crew are currently paving 2.6 miles of CTH KD from CTH F to STH 50. Weather permitting, this section of CTH KD will be complete by the end of week starting May 22nd.

State Highways: Completed major pothole repairs along STH 31 as well as carrying out routing maintenance on the interstate and state highways.

County Contracted Projects

CTH K: 94th Court to Union Pacific Railroad (UPRR)

Project Overview: Canadian Pacific Railroad (CPRR) work is on schedule to be completed during spring break to minimize impacts to school traffic. The highway will remain open to one lane in each direction at the CPRR crossing.

Timeframe: Major construction activities shall resume in June of 2023 with anticipated completion by the end of July.

CTH Y and CTH A Roundabout (Village of Somers)

Project Overview: Storm sewer and utility work are complete, curb and gutter installation is in progress and major fine grading to start the week of May 15th in preparation for asphalt paving.

Timeframe: Project is on schedule with completion anticipated in the Fall of 2023.

CTH U and CTH Q Intersection Improvements (Village of Bristol)

Project Overview: Contractor is experiencing delay to resume construction activities due to rain and wet site conditions. Construction activities have been rescheduled to resume the week of May 22nd.

Timeframe: Construction is currently expected to be substantially complete in Spring of 2023.

CTH U and CTH C Intersection Improvements (Village of Bristol)

Project Overview: HSA is combining all proposed construction work in the area into one project and rebid the project. HSA goal is to obtain cost-effective bid prices and to complete the



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

construction in 2023. The County is supportive and would facilitate the process to ensure completing the project in 2023.

Timeframe: The developer's goal is to complete construction in summer of 2023.

CTH EM Resurfacing: Stateline to CTH Z (Village of Twin Lakes)

Project Overview: Contractor is making significant progress, installation of storm sewer structures is anticipated to be complete the week of May 22nd, grading of the south section of the project to commence by the end of May.

Timeframe: Contractor is estimating 2 weeks behind schedule because of We Energies utility relocation work within the project area. Project team still anticipates to substantially complete the project by mid-June

CTH W Resurfacing: Stateline to CTH C (Village of Salem Lakes and Town of Randal))

Project Overview: Design is progressing on schedule.

Timeframe: Design is scheduled to be complete by the end of 2023 while construction is expected to occur in 2024.

State Contracted Projects

STH 50 Reconstruction Project: 118th Avenue to 43rd Avenue

Project Overview: Major construction activities on going with mainline concrete paving almost complete.

Timeline: Project completion is anticipated by Fall of 2023.

STH 50: Paddock Lake East of 236th Avenue (Lane Closures)

Project Overview: The project is progressing well with a few traffic flow challenges.

Timeline: Construction activities scheduled to be substantially complete in Fall of 2023.