



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

Kenosha County Crews

County Highways: Highway crew were engaged in highway paving and routine highway maintenance operations. The crew completed 2.1 miles of paving along CTH O from CTH F to STH 50 and 0.3 miles along CTH F just west of CTH KD. Overall, about 5 miles of highway paving has been completed in 2023.

State Highways: In addition to routine maintenance on State highways, we also completed shouldering of frontage roads from Illinois Stateline to Racine County limit as well as carrying out major cleaning and unplugging of 2 culverts along STH 50 in Paddock lake.

County Contracted Projects

CTH K: 94th Court to Union Pacific Railroad (UPRR)

Project Overview: Project is substantially complete, highway is open to traffic while contractor works on punch list items.

Timeframe: Punch list items scheduled to be completed by end of July.

CTH Y and CTH A Roundabout (Village of Somers)

Project Overview: The project is substantially complete, and roundabout is open to traffic. Contractor will be replacing temporary streetlights poles with permanent poles at the end of August.

Timeframe: Project is on schedule to be completed in late fall of 2023.

CTH U and CTH Q Intersection Improvements (Village of Bristol)

Project Overview: Project is substantially complete and open to traffic while constructor is working on restoration work and punch list items.

Timeframe: Construction is anticipated to be complete by the end of July.

CTH U and CTH C Intersection Improvements (Village of Bristol)

Project Overview: The construction of this intersection is being carried out by HSA under close supervision by County staff. Public involvement meeting was held on Wednesday, July 19th. Construction is scheduled to start first week of August.

Timeframe: The developer's goal is to complete construction in late fall of 2023.



COUNTY OF KENOSHA

Shelly Billingsley, Director
Department of Public Works & Development Services

Clement Abongwa, Director
Division of Highways
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1870
Fax: (262) 857-1885

CTH EM Resurfacing: Stateline to CTH Z (Village of Twin Lakes)

Project Overview: Project is substantially complete, and open to traffic. Contractor is currently working on punch list items.

Timeframe: Completion date was extended to July 31st. Punch list work is anticipated to be completed by end of July.

State Contracted Projects

STH 50 Reconstruction Project: 118th Avenue to 43rd Avenue

Project Overview: Project is complete and highway open to traffic. Contractor working on punch list items.

Timeline: Project completion is anticipated by Fall of 2023.

STH 50: Paddock Lake East of 236th Avenue (Lane Closures)

Project Overview: Contractor has made significant progress. Traffic has been switched on new pavement while contractor construct westbound lanes.

Timeline: Project substantial completion is anticipated in late fall of 2023.