



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

## Kenosha County Crews

**County Highways:** In spite of the occasional high temperatures, highway crew were still actively engaged in highway paving and routine highway maintenance operations. The crew completed 2.2 miles of paving along CTH KD from STH 50 to CTH JB. Overall, about 7.2 miles of highway paving has been completed in 2023. Crews will be paving CTH D from CTH K to CTH N the week of August 28<sup>th</sup>.

**State Highways:** In addition to routine maintenance on State highways, we also completed deck sealing on bridges along state highways and I-94.

## County Contracted Projects

### **CTH K: 94<sup>th</sup> Court to Union Pacific Railroad (UPRR)**

**Project Overview:** Project is substantially complete; highway is open to traffic while contractor continues to work on punch list items.

**Timeframe:** Punch list items have been rescheduled to be completed by end of August.

### **CTH Y and CTH A Roundabout (Village of Somers)**

**Project Overview:** The project is complete and open to traffic.

### **CTH U and CTH Q Intersection Improvements (Village of Bristol)**

**Project Overview:** Project is complete and open to traffic.

### **CTH U and CTH C Intersection Improvements (Village of Bristol)**

**Project Overview:** Construction activities commenced mid-July along CTH U with storm sewer installation and grading work.

**Timeframe:** The developer's goal is to complete construction in late fall of 2023.

### **CTH EM Resurfacing: Stateline to CTH Z (Village of Twin Lakes)**

**Project Overview:** Project is substantially complete, and open to traffic. The contractor is working on punch list items.



# COUNTY OF KENOSHA

---

Shelly Billingsley, Director  
Department of Public Works & Development Services

Clement Abongwa, Director  
Division of Highways  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
(262) 857-1870  
Fax: (262) 857-1885

**Timeframe:** Project is substantially complete. Punch list work is anticipated to be completed by the end of August.

## **State Contracted Projects**

### **STH 50: Paddock Lake East of 236<sup>th</sup> Avenue (Lane Closures)**

**Project Overview:** Contractor continues to make significant progress on major construction activities on the westbound lanes which include storm sewer installation, grading, removal and crushing of concrete pavement. A single lane of traffic in each direction is maintained on the newly constructed eastbound lanes.

**Timeline:** Project substantial completion is anticipated in late fall of 2023.