



COUNTY OF KENOSHA

Department of Public Works & Development Services Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works /Facilities Committee Status Report for July 2019

- **Anderson Arts Center(AAC) Preservation Project**
 - HVAC rough-in is 40% complete. Equipment is set. Piping in progress.
 - Windows and shutters advance though the restoration process
 - East half of roof elevation work is 60% complete
 - Geothermal underground piping is complete, and filled with liquid. Area seeded
 - New toilet rooms drywall work started on June 26th
 - Project completion on target for November

- **Branch 1 Courtroom Renovation Project**
 - Millwork is complete
 - Electrical is complete
 - Audio video supplier install is complete. Training the week of July 1
 - Move in started
 - Targeting opening for July 15th

- **KCAB Refresh Project**
 - Limited interior refresh of public and office spaces to include painting, past water-damage repair, carpet and millwork.
 - HVAC and lighting work completed on schedule
 - Refresh started on schedule on June 3rd
 - Staff will begin moving into completed areas beginning July 10th

- **Ceremonial Courtroom Restoration Scoping Project**
 - The architect will compile a report on scope and estimated costs of restoration
 - KC and the architect are exploring sources of public and private grant funding