



COUNTY OF KENOSHA

Department of Public Works & Development Services

Frank Martinelli, Project Manager
Facilities Division
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
(262) 857-1869
Fax: (262) 857-1885

Public Works/Facilities Committee Status Report for January 2021

- **District Attorney/Juvenile Intake Move and Remodel**
 - Low bidder, Rasch Construction was awarded contract
 - Construction started on August 10th
 - Construction was put on hold on August 24th
 - Construction resumed on September 14th
 - Project scope changed to include enhanced security needs
 - Phase 2 moving of Juvenile Intake completed on schedule on Nov. 20th
 - Phase 3 moving of District Attorney schedule for end of January
 - Project completion scheduled for end of March
- **KCAB Lobbies Security Modifications**
 - Currently developing drawings and specs
 - Targeting going out to bid in February
 - Targeting construction start for April