



COUNTY OF KENOSHA

Raymond G. Arbet, Director
Department of Public Works & Development Services
ray.arbet@kenoshacounty.org

Mike Schrandt, Facilities Manager
Facilities Division
912-56th Street
Kenosha, Wisconsin 53140
(262) 653-2548
Email mike.schrandt@kenoshacounty.org

Public Works / Facilities Committee Facilities Division Status Report for November 2019

- **KCC Chiller Replacement** – This is a project to replace the rooftop chiller and recondition the three ice storage tanks on the second floor. We accepted a bid from Illingworth-Kilgust for \$253K (\$260K was estimated for this project). Pre-construction meeting was held on 7/10, work to start on 10/21 and targeted completion of 4/1/20. **Project has started and is proceeding as expected.**
- **Planning & Development Remodeling** – Bid was awarded to Rasch Construction on 8/16 for \$110K. Work starts on 10/1 and is set for completion on 11/8. Start date has been delayed for one week to 10/7 due to millwork changes. **Project has started and is proceeding as expected.**