



COUNTY OF KENOSHA

Raymond G. Arbet, Director
Department of Public Works & Development Services
ray.arbet@kenoshacounty.org

Mike Schrandt, Facilities Manager
Facilities Division
912-56th Street
Kenosha, Wisconsin 53140
(262) 653-2548
mike.schrandt@kenoshacounty.org

Public Works / Facilities Committee Facilities Division Status Report for December 2021

- **Courthouse Washroom Remodeling Project** – This is a \$210K project to remodel four washrooms. Two on the lower level and two on the 1st floor. Rasch Construction was the low bidder at \$198K and was awarded the contract. A pre-construction meeting was held on July 21st. Work began on July 26th. **The two lower level washrooms have been completed. Work is progressing on the 1st floor washrooms and should be complete by mid-February.**
- **Security System Software/Hardware Upgrade** – This is a \$224K project to upgrade obsolete door security and HVAC software/hardware throughout all County buildings. Work was started on November 29th and is scheduled to wrap up near the end of January. **Work is progressing as expected and is on schedule.**
- **KCAB Heat Pump Replacement Project** – This is a \$230K fourth and final phase project to replace heat pumps on the 3rd floor at the Administration Building. The project is currently in the design and spec writing stage. Project bidding is expected in February.