



COUNTY OF KENOSHA

Department of Public Works & Development Services
Shelly Billingsley, Director

Matthew J. Collins
Director, Division of Parks
19600 75th Street, Suite 122-1
Bristol, Wisconsin 53104
Office: (262) 857-1850
Fax: (262) 857-1885

Public Works/Facilities Committee Parks Division Status Report for September 2022

Bristol Woods Park:

- **ADA Accessibility to Bristol Woods Park Trails:** Pringle Nature Center and Kenosha County Parks are investigating the feasibility and process to partner with the non-profit organization, [Access Ability WI](#). This would allow the County to lease a modified wheelchair, as a host of the organization, for increased accessibility to Bristol Woods Park trails.
- **Nature Playground:** The Bristol Woods Park Nature Playground was formally opened during the Pringle Nature Center Fall Fun Festival on 9/17/22. Features were created with assistance by eagle scouts, AmeriCorps, Pringle Nature Center, Boundless Adventures, and Kenosha County Parks.

Kenosha County Veterans Memorial Park Restroom Pavilion & Memorial Shelter

- **Project Budget:** \$1,124,500
- **Current Phase:** Construction
- **Engineer/Contract:** Partners in Design/\$36,500
- **Contractor/Contract:** Camosy Construction/\$951,575
- **Current Phase Status/Target Completion:** 15% - Winter, 22'
- **Project Overview:**
Contractor has mobilized at the restroom pavilion and completed earthwork, footings, and foundation walls. Excavation started on the Army Memorial Shelter with foundation and concrete walls planned to be poured in late September.

Petrifying Springs Park Playground #4

- **Project Budget:** \$331,000
- **Current Phase:** Construction
- **Engineer/Contract:** SmithGroup/\$31,600
- **Contractor/Contract:** CK Contractors/\$42,856
MN-WI Playground/\$190,898.38
Misc. materials: \$37,368
- **Current Phase Status/Target Completion:** 70% - Fall, 22'
- **Project Overview:**

Site preparation has been completed and waiting for playground equipment to be delivered and installed. Playground, surfacing, and landscaping installation will occur after equipment has been installed.

Pringle Nature Center: See attached report.

UW-Parkside & Petrifying Springs Park Comprehensive Trail Plan

- **Project Budget:** \$200,000
- **Current Phase:** Construction
- **Engineer/Contract:** Westbrook/\$21,180
- **Contractor/Contract:** MudTech/\$50,886
Wheeler/80,555
Misc. materials/expenses: \$12,553
- **Current Phase Status/Target Completion:** 75%/October '22
- **Project Overview:**
County staff has completed the installation of the abutments on all four bridges. Backfill and the installation of the stringers, decking, and railings will occur through October. Signage and final trail preparation are anticipated to be completed in early fall to formally open the new multiuse trail network.

Special Events: See attached report for overview of events and programs hosted within the parks in 2022.

Upcoming Events:

October

- 10/8/22 – Flannel Fest: Petrifying Springs Park
- 10/15/22 – Rae of Sunshine Family Fall Day and Trail Run: Bristol Woods Park
- 10/28/22 – Candlelight Halloween Hike: Pringle Nature Center/Bristol Woods Park

November

- 11/5/22 – Bristol Woods Trail Run, Pringle Nature Center/Bristol Woods Park
- 11/26/22 – 11/27/22 – Cold Turkey Disc Golf Tournament, Fox River Park