



# COUNTY OF KENOSHA

Department of Public Works & Development Services  
Shelly Billingsley, Director

Matthew J. Collins  
Director, Division of Parks  
19600 75<sup>th</sup> Street, Suite 122-1  
Bristol, Wisconsin 53104  
Office: (262) 857-1850  
Fax: (262) 857-1885

## Public Works/Facilities Committee Parks Division Status Report for March 2023

### Brighton Dale Force Main Replacement:

- **Project Budget:** \$300,000
- **Current Phase:** Design
- **Engineer/Contract:** Strand/\$40,000
- **Contractor/Contract:** TBD
- **Current Phase Status/Target Completion:** Design/0%
- **Project Overview:** The Brighton Dale park sanitary sewer main is over 50 years old and is beyond its expected useful life. Design of the force main sewer line will commence in March with construction anticipated for fall, 2023.

### Kemper Center:

**Utilization & Business Plan:** Request for Proposals (RFP) for the Kemper Center/Anderson Arts Center Utilization and Business Plan are due on 3/10/23. County administration will begin the evaluation and selection process to hire a consultant starting in March.

### Durkee Roof Replacement Project

- **Project Budget:** \$92,000
- **Current Phase:** Design
- **Engineer/Contract:** Industrial Roofing Services/\$5,220
- **Contractor/Contract:** TBD
- **Current Phase Status/Target Completion:** Bid Phase/0%
- **Project Overview:** The Durkee roof replacement project design was completed in February with bids due on March 7<sup>th</sup>. Construction activities planned for summer – fall, 2023 pending bid results and budgets.

### Kenosha County Veterans Memorial Park Restroom Pavilion & Memorial Shelter

- **Project Budget:** \$1,124,500
- **Current Phase:** Construction
- **Engineer/Contract:** Partners in Design/\$36,500
- **Contractor/Contract:** Camosy Construction/\$951,575
- **Current Phase Status/Target Completion:** 20%/Early summer, 2023

- **Project Overview:**  
The precast concrete roof was installed in January with the roof membrane to be installed at weather cooperates. The bulk of construction activities to continue in spring.

### **Old Settlers Park Band Shelter**

- **Project Budget:** \$200,000
- **Current Phase:** Construction
- **Engineer/Contract:** Kueny Architects/\$7,150
- **Contractor/Contract:** Absolute Construction/\$171,000
- **Current Phase Status/Target Completion:** 60% - Spring, 23'
- **Project Overview:** Contractor completed the installation of the wood columns and beams for the shelter structure. Roof installation and electric planned in March – April with substantial completion by end of April.

### **Pike River Phase III Design**

- **Project Budget:** \$260,000
- **Current Phase:** Design
- **Engineer/Contract:** Inter-fluve/\$139,000
- **Contractor/Contract:** Westbrook/\$53,000  
Parkitecture/\$28,200
- **Current Phase Status/Target Completion:** 100% - February, 23'
- **Project Overview:** Design of the Pike River Phase III streambank project is substantially complete. The project scope includes approximately 3,280 ft of streambank and wetland restoration activities including the replacement of an existing pedestrian bridge. Permit applications were submitted in January with grant applications to partially fund the project occurring in 2023.

### **Pringle Nature Center:**

- **ADA Accessibility to Bristol Woods Park Trails:** Pringle Nature Center is in the process of reviewing and approving a memorandum of agreement between Access Ability WI (AAW) and Pringle Nature Center.
- See attached reports.

**Seasonal Employment:** The Parks Division started recruiting for seasonal employees including operations, lifeguards, fee collections, and special event coordinator. Localized recruiting efforts have included local universities, Central High School, Wilmot High School, banners, and social media/website.

**Silver Lake Park:** Requests for proposals (RFP) are due on March 16<sup>th</sup> to search for a new concession vendor for Silver Lake Park beach.

## **Upcoming Events:**

### **March/April**

- Saturdays through 4/29/23 - Indoor Winter Market, Kemper Center
- 3/10/23 – Maple Syrup Hike, Petrifying Springs Park
- 3/11/23 - Maple Syrup Hike, Petrifying Springs Park
- 3/17/23 – Vernal Equinox Nature Hike, Bristol Woods Park/Pringle Nature Center
- 3/31/23 – Easter Egg Hunt, Old Settlers Park
- 4/1/23 – Easter Egg Hunt, Bristol Woods Park/Pringle Nature Center
- 4/16/23 – Exhibition Opening – Anderson Arts Center
- 4/30/23 – MS Run, Petrifying Springs Park